(B)	Builder Name:	Phone:
(PL)	Plumber Name:	Phone:
(E)	Electrician Name:	Phone:
(T)	Tiler Name:	Phone:
(PA)	Painter Name:	Phone:
(WP)	Water Proof Name:	Phone:
(GL)	Glass Fitter:	Phone:

Project Sequence (Colour in the sequence of events with trades.)

(B)									
(PL)									
(E)									
(T)									
(WP)									
(PA)									
(GL)									

Project Start Date:	01/10/2019
---------------------	------------

Build Process	
Skip Bin Arrives	
Taps and bath arrives	
Toilet and basins arrive	
Electrician make old bathroom safe for demolition	
Demolition of old bathroom	
Builder changes timber layout	
Plumber cuts concrete for new layout of drains and to	oilet
Plumber sets toilet, drains, and new water lines for sh	nower
Electrician Completes new wiring	
Floor is leveled for tiler	
Walls are sheeted with recess for shower	
Electrician fits ceiling fans and lights	
Water proofing	
Tiler starts	
Plumber fits vanity, taps and shower	
Electrician sets power points and light switches	
Painter	
Glass Shower Screen and Mirrors	
Builder fits doors and towel hooks , paper holder	

(B)	Builder Name:	Phone:
(PL)	Plumber Name:	Phone:
(E) _	Electrician Name:	Phone:
(T)	Tiler Name:	Phone:
(PA)_	Painter Name:	Phone:
(WP)	Water Proof Name:	Phone:
(GL)	Glass Fitter:	Phone:

Project Sequence (Colour in the sequence of events with trades.)

(B)									
(PL)									
(E)									
(T)									
(WP)									
(PA)									
(GL)									
									1

Build Process
